EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of RCC culverts at Maruthinagara 16th and 17th cross roads in kempegowda ward no-01
2	Amount of Work Portion	Rs 4 45 Lakhs
3	Estimated Cost	Rs 4 00 lakhs
4	Name of Contractor	Sri Raghavendra Y B
5	Agreement No	EE(YNK D)E-PMT-07/W O/ 131 /2018-19 Dt 07-03-2019
6	No and date under which work order issued	EE(YNK D)E-PMT-07/W O/ 131 /2018-19 Dt 07-03-2019
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	6/6/2019
9	Date of receipt of application in the sub division office	6/6/2019
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for culvert and laying 1 4 8 for bed and M-20 concrete for side walls
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	29 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	29 days
19	Cost of work charged establishment charged on the work after the expairy of original period	

20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 15 0 Day
22	Remarks of the EE with the daily rate of penalty proposed	Penalty of Rs 20/day Approved,

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.